



Photos were taken in April 2011.

Project Progress Update

The grand atrium stair has further developed (shown in the photo above) with structural steel erection and concrete work complete. Next to follow are the finishes: drywall soffits, glass railings, terrazzo flooring.....



The exterior building construction work continues with the stone masonry (95% complete), clay tiled sloped roofs (60%), and the exterior glass windows (70%). As seen in the photo to the left, the curtain wall glass of the three story atrium is nearly complete.

The interior construction continues throughout the building on all levels. Interior full height walls are 90% framed on

all levels with drywall installation at 60% of those walls. Ceiling grid installation has commenced on lower and 2nd levels followed by interior walls to ceiling.

The food service areas are well underway with kitchen exhaust (grease) hoods installed along with all the coolers and freezers. All the electrical and plumbing rough-ins for the main food service areas (Bakery, Retail, Emporium, & Student) have been installed and inspected.

Site work has commenced with constructing the masonry site walls on top of the parking garage along with the installation of the underground storm water quality/quantity retention system south of the building (photo to the right). Work is nearly complete within the underground utility tunnels will high voltage electrical and data cabling to feed the new ASC.

South Exterior & Building Entry



On 3rd Level looking into Atrium toward Coffee Shop



Entry to Scooters (East Rec)



South Storm Retention System

